SCISSOR LIFT DAILY PRE-USE INSPECTION SHEET

Operator must complete checklist prior to use at start of each shift

Project:

Contractor:

								_ Contractor.						
Lift Truck #:	Hour Meter:						Worker Name:							
Week Ending:														
Date	Sunday		Monday		Tuesday		Wednesday		Thursday		Friday		Saturday	
Initials														
Operation Checks	OK	N/A	ОК	N/A	ОК	N/A	ок	N/A	OK	N/A	ОК	N/A	ОК	N/A
Operating Controls														
Emergency Controls														
Safety Devices														
Limit Switches														
Tire/Wheel Condition														
Outriggers (if EQ'd)														
Leaks:Air System														
Leaks:Fuel System														
Leaks:Hydraulic System											<u> </u>			
Loose or Missing Parts														
Cables and Wiring Harnesses														
Placards											<u> </u>			
Control Markings														
Warnings											<u> </u>			
Operating Manuals														
Guardrail System											<u> </u>			
Locking Pins						<u> </u>					<u> </u>			
Engine Oil Level (if EQ'd)											<u> </u>			
Battery Fluid Level											<u> </u>			
Hydraulic Reservoir Level														
Coolant Level														
Comments:														